



## September 20<sup>th</sup>, 2021: Construction Update No. 18 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues making progress. Last week, the contractor (Park Construction) continued to install the new stormwater drainage system between 61<sup>st</sup> and 65<sup>th</sup> Avenues. See below for more information about the upcoming construction schedule.



Construction activity for this week:

- Installation of new stormwater drainage system continues between 61<sup>st</sup> and 65<sup>th</sup> Avenues.

Construction activity for the following week:

- The east side of the 63<sup>rd</sup> Ave and Brooklyn Boulevard intersection is planned to be closed from Monday, September 27<sup>th</sup> to Monday, October 11<sup>th</sup> while the remaining storm sewer installation is completed. Detour signing will be provided.
- Brooklyn Boulevard from Bass Lake Road to 65<sup>th</sup> Avenue will be closed for the weekend of October 2<sup>nd</sup> and 3<sup>rd</sup> while the new storm sewer system is built across the 63<sup>rd</sup> Avenue intersection. Southbound traffic on Brooklyn Blvd will still be able to make a right turn to go west on 63<sup>rd</sup> Avenue. Local traffic will be able to access the businesses and residences on Brooklyn Boulevard. Detour signing will be provided.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60<sup>th</sup> Ave N.



**Keep children away from the construction.** Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, [equandt@srfconsulting.com](mailto:equandt@srfconsulting.com)

Jeff Kurth, 612-518-2145, [jkurth@srfconsulting.com](mailto:jkurth@srfconsulting.com)

Mike Albers, 763-569-3326, [publicworks@ci.brooklyn-center.mn.us](mailto:publicworks@ci.brooklyn-center.mn.us)

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60<sup>th</sup> Ave N.