

June 28, 2022: Construction Update No. 8 Woodbine Area Reconstruction Project Project Nos. 2022-01, 02, 03, & 04

The Contractor has completed misc. removals, utility work and removal of pavement and installation of new pavement in stage 1. They have started utility work and misc. removals in stage 2.

This week's (6/27-7/1) work will include the following activities:

- First layer of bituminous paving in stage 1.
- Completion of concrete work in stage 1.
- Continuation of water shutoff replacement in stage 2.
- Tree Removal in stage 2.

Next week's (7/5-7/8) work will include the following activities:

- Continuation of water shutoff replacement in stage 2.
- Restoration work in stage 1.

Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is

appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

For any questions or concerns you may contact the following City of Brooklyn Center Engineering Staff:

Trevor Williams, Project Manager, 763-569-3324, <u>twilliams@ci.brooklyn-center.mn.us</u> Nathan Braman, Project Inspector, 763-569-3323, <u>nbraman@ci.brooklyn-center.mn.us</u> Erik Knutson, Project Inspector, 763-569-3331, <u>eknutson@ci.brooklyn-center.mn.us</u>

If you have an AFTER hours emergency, such as a sewer back up, street flooding, etc., please dial 911



Stage 1: 71st Ave (France Ave to Kyle Ave), 72nd Ave (France Ave to Halifax Ave), 73rd Ave (France Ave to Halifax Ave), Grimes Ave (North of 71st), Halifax Ave (North of 71st), Indiana Ave, June Ave, and Woodbine Ln (Halifax Ave to Kyle Ave. **Stage 2**: 71st Ave (Kyle Ave to Major Ave), 72nd Ave (Major Ave to Noble Ave), Kyle Ave, Lee Ave, Major Ave, Noble Ave (Brooklyn Park to Brooklyn Blvd), Wingard Ln, Woodbine Ave (Kyle Ave to Noble Ave)





