



July 11th, 2022: Construction Update No. 40 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. The contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the contractor continued installing concrete on the west side and preparing the site for paving.



Construction activity for this week:

- Paving of Brooklyn Blvd north of 63rd Ave will take place beginning Monday, July 11th.
- Paving of the trail on the west side of Brooklyn Blvd will take place on Wednesday, July 12th.
- Concrete bus stops and maintenance strip will be installed.

Construction activity for the following week:

- Concrete bus stops, maintenance strip, and pedestrian ramps will be installed.
- Work will continue for the signal and lighting systems.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.