



September 12th, 2022: Construction Update No. 49 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project is making progress and nearing its final tasks. Last week, the contractor (Park Construction) installed the remaining concrete for the project, including the new sidewalk along Admiral Ln.



Construction activity for this week:

- The preparation for and laying of sod will begin.
- Landscaping work will continue.
- Work will continue for the new signal and lighting systems.

Construction activity for the following week:

- Work will continue for the new signal and lighting systems.
- Signposts will begin installation.
- The paving of the final layer of asphalt along Brooklyn Blvd is scheduled to begin Monday, September 19th.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.