



September 26th, 2022: Construction Update No. 51 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project is nearing completion. This will be the last weekly update. Last week, the contractor (Park Construction) paved the final layer of asphalt along Brooklyn Blvd, installed sign poles, placed benches and trash cans, and completed landscaping details.



Construction activity for this week:

- Work will be completed for the new signal and lighting systems.
- Trees will be installed along Brooklyn Blvd.
- The remaining sod and asphalt will be placed along Admiral Ln.
- Striping will occur throughout the week.

Construction activity for the following week:

- The contractor is aiming to have the project complete and all lanes open in their final configuration, with small exceptions that may be needed for punch list items.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.