



## May 24, 2021: Construction Update No. 1 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Project Phase 2 began Monday May 24, 2021. The contractor, Park Construction, began installing traffic control in preparation for Stage 1 (See below for description of stages). The contractor will install temporary cross-over pavement to allow two-way traffic to travel on the westside of Brooklyn Blvd. Work completed along Brooklyn Blvd in this project area, from Fall 2020 to Spring 2021 has been private utility relocation work in preparation for the City's Reconstruction Project.



Construction activity for this week will be the following:

- Install traffic control to close eastside of Brooklyn Blvd between 59<sup>th</sup> Ave and 65<sup>th</sup> Ave. Brooklyn Blvd will remain open to through traffic unless separate notice of roadway closures are sent out.
- Tree removal throughout project area.
- Installation of temporary signals at Brooklyn Blvd and 63<sup>rd</sup> Ave and 65<sup>th</sup> Ave intersections.

Construction activity for the following week will be the following:

- Continue installation of temporary signals at Brooklyn Blvd and 63<sup>rd</sup> Ave and 65<sup>th</sup> Ave intersections.
- Begin installation of temporary water services throughout project area.



**Keep children away from the construction.** Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.



The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Jeff Kurth, 612-518-2145, [jkurth@srfconsulting.com](mailto:jkurth@srfconsulting.com)  
Emily Quandt, 763-251-4046, [equandt@srfconsulting.com](mailto:equandt@srfconsulting.com)  
Mike Albers, 763-569-3340, [publicworks@ci.brooklyn-center.mn.us](mailto:publicworks@ci.brooklyn-center.mn.us)

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N.  
Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60<sup>th</sup> Ave N.