



June 28, 2021: Construction Update No. 6 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues making progress. Last week, the contractor (Park Construction) removed abandoned pipes and replaced aging water and sanitary service components. See below for more information about the upcoming construction schedule.



Construction activity for this week:

- Brooklyn Blvd from Bass Lake Road to 63rd Ave is back open.
- Closure of the east side of 59th Ave & Brooklyn Blvd intersection for pavement reconstruction. Closure will begin Monday, June 28th and last for approximately 2 weeks.
- Installation of stormwater drainage system begins.

Construction activity for the following week:

- Installation of stormwater drainage system continues.
- Reconstruction of east side of 59th Ave intersection continues, including installation of aggregate base, pavement, and curb and gutter.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.