



April 25th, 2022: Construction Update No. 29 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. This year, the contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week the contractor installed the new stormwater drainage system, new fire hydrants, and new water service lines from 59th Ave to 61st Ave. They also cleared the lot at 63rd Ave in preparation for the installation of an underground stormwater storage tank.



Construction activity for this week:

- The intersection of Brooklyn Blvd and 61st Ave is closed for the installation of storm sewer and curb lines and is planned to be back open by May 2nd.
- Fire hydrants at Admiral Ln and 62nd Ave will be replaced, as well as water services in that area.
- Construction will begin on the underground stormwater storage tank at the northwest corner of Brooklyn Blvd & 63rd Ave.
- Grading of the area between 59th and 61st Aves will take place.
- Pavement will be removed and reclaimed north of 63rd Ave.
- The intersection of Brooklyn Blvd & 62nd Ave is planned to be closed from April 29th until May 13th for the installation of the new stormwater drainage system.

Construction activity for the following week:

- Continue storm sewer and water service installation.
- The intersection of Brooklyn Blvd & 61st Ave is planned to re-open May 2nd.
- The intersection of Brooklyn Blvd & 62nd Ave is planned to be closed until May 13th.
- Construction continues for the underground stormwater storage tank.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.