



## May 2<sup>nd</sup>, 2022: Construction Update No. 30 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. This year, the contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the contractor installed a new fire hydrant and new water service lines from 62<sup>nd</sup> Ave to 63<sup>rd</sup> Ave. They also continued preparing the site at 63<sup>rd</sup> Ave for installation of an underground stormwater storage tank.



### Construction activity for this week:

- The intersection of Brooklyn Blvd and 61<sup>st</sup> Ave is back open.
- Construction will continue on the underground stormwater storage tank at the northwest corner of Brooklyn Blvd & 63<sup>rd</sup> Ave.
- Installation of the new stormwater drainage system will continue between 62<sup>nd</sup> and 63<sup>rd</sup> Aves.
- The intersection of Brooklyn Blvd & 62<sup>nd</sup> Ave is planned to be closed from April 29<sup>th</sup> until May 13<sup>th</sup> for the installation of the new stormwater drainage system.

### Construction activity for the following week:

- Continue storm sewer and water service installation.
- Continue grading in preparation of paving and curb and gutter for the west side of Brooklyn Blvd south of 63<sup>rd</sup> Ave.
- The intersection of Brooklyn Blvd & 62<sup>nd</sup> Ave is planned to be re-opened by May 13<sup>th</sup>.
- Construction continues for the underground stormwater storage tank at 63<sup>rd</sup> Ave.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60<sup>th</sup> Ave N.



**Keep children away from the construction.** Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, [equandt@srfconsulting.com](mailto:equandt@srfconsulting.com)

Jeff Kurth, 612-518-2145, [jkurth@srfconsulting.com](mailto:jkurth@srfconsulting.com)

Mike Albers, 763-569-3326, [publicworks@ci.brooklyn-center.mn.us](mailto:publicworks@ci.brooklyn-center.mn.us)

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60<sup>th</sup> Ave N.