



May 9th, 2022: Construction Update No. 31

Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. This year, the contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the contractor worked on storm sewer from 63rd to 65th Avenues. They also continued to install shoring at 63rd Ave for installation of an underground stormwater storage tank.



Construction activity for this week:

- The underground stormwater storage tank will continue to be constructed at the northwest corner of Brooklyn Blvd & 63rd Ave.
- Installation of the new stormwater drainage system, water valves, hydrants, and utility services will continue between 62nd and 65th Avenues.
- The intersection of Brooklyn Blvd & 62nd Ave will be opened and will be paved later this month.

Construction activity for the following week:

- Curb and gutter is planned to be installed on the west side Brooklyn Blvd south of 63rd Ave.
- Construction continues for the underground stormwater storage tank at 63rd Ave.
- The west side of the Brooklyn Blvd & 65th Ave intersection will be closed to complete utility work, and it will be back open by Memorial Day weekend. The detour route will be indicated with signs.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.