



May 16th, 2022: Construction Update No. 32 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. This year, the contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the contractor worked on utilities from 63rd to 65th Avenues. They also began installing pieces of the underground stormwater storage tank at 63rd Ave.



Construction activity for this week:

- The underground stormwater storage tank will continue to be constructed at the northwest corner of Brooklyn Blvd & 63rd Ave.
- Installation of new water services and a hydrant will occur between 63rd and 65th Avenues.
- The west side of the Brooklyn Blvd & 65th Ave intersection will be closed beginning Tuesday to complete utility work, and it will be back open by Memorial Day. The detour route will be indicated with signs.
- Curb and gutter will be installed on the west side of Brooklyn Blvd, south of 63rd Ave.

Construction activity for the following week:

- Construction continues for the underground stormwater storage tank at 63rd Ave.
- Curb and gutter is planned to be installed on the west side of Brooklyn Blvd, north of 63rd Ave.
- The west side of the Brooklyn Blvd & 65th Ave intersection will re-open by Memorial Day.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.