



May 23rd, 2022: Construction Update No. 33 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. This year, the contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the subcontractor installed curb and driveway aprons south of 63rd Ave. The contractor also completed utility work at 65th Ave and the first half of the underground stormwater storage tank at 63rd Ave.



Construction activity for this week:

- The west side of the Brooklyn Blvd & Admiral Ln will be closed Monday, May 23rd and Tuesday, May 24th to complete utility work.
- The west side of the Brooklyn Blvd & 62nd Ave intersection will be paved.
- The west side of the Brooklyn Blvd & 65th Ave intersection will be paved and re-opened by the end of the week.
- The underground stormwater storage tank at the northwest corner of Brooklyn Blvd & 63rd Ave will continue construction.
- The first layers of pavement for Brooklyn Blvd south of 63rd Ave are scheduled to be placed beginning Thursday, May 26th.

Construction activity for the following week:

- Curb is planned to be installed on the west side of Brooklyn Blvd, from Halifax Ave to 65th Ave.
- The underground stormwater storage tank at the northwest corner of Brooklyn Blvd & 63rd Ave will continue construction.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.