



June 13th, 2022: Construction Update No. 36 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. This year, the contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the contractor finished installation of the underground stormwater storage tank at 63rd Ave.



Construction activity for this week:

- The west side of the Brooklyn Blvd & 63rd Ave is closed as the contractor completes the installation of the stormwater system and watermain work.
- The west side of the Brooklyn Blvd & Admiral Ln is closed as the contractor completes the installation of the stormwater system and realignment of Admiral Ln.

Construction activity for the following week:

- The west side of the Brooklyn Blvd & 63rd Ave is planned to be re-opened by Saturday, June 25th.
- The west side of the Brooklyn Blvd & Admiral Ln is planned to be re-opened by Saturday, June 25th.
- Curb and gutter are planned to be installed from 63rd to 65th Avenues beginning Monday, June 20th.
- Concrete driveway aprons are planned to be installed from 63rd to 65th Avenues beginning Tuesday, June 21st.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.