



June 20th, 2022: Construction Update No. 37

Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. The contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the contractor finished installation of the new stormwater system and watermain components at 63rd Ave and Admiral Ln. They also began realigning Admiral Ln.



Construction activity for this week:

- The west side of the Brooklyn Blvd & 63rd Ave intersection will be re-opened by Saturday, June 25th.
- The intersection of Brooklyn Blvd & Admiral Ln will be re-opened by Saturday, June 25th.
- Curb and gutter will be placed along Admiral Ln and along Brooklyn Blvd from 63rd to 65th Ave beginning Tuesday, June 21st.
- Concrete driveway aprons will be placed from 63rd to 65th Ave beginning Tuesday, June 21st.
- Paving of Admiral Ln, 63rd Ave, and Brooklyn Blvd north of 63rd Ave will occur on Friday, June 24th.

Construction activity for the following week:

- Preparation for the paving of the trail on the west side of Brooklyn Blvd will take place.
- Work will continue for the signal and lighting systems.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.