



August 8th, 2022: Construction Update No. 44 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. The contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the contractor worked on the trail and sidewalk connections.



Construction activity for this week:

- Traffic will be shifted to the outside lanes of Brooklyn Blvd beginning Monday, August 8th so the inner median work can be completed.
- Installation of remaining curb and gutter for the inside median will take place over the next few weeks.
- The 65th & Brooklyn Blvd intersection will be closed to through traffic on 65th and left turns from 65th on Saturday, August 13th as pavement is replaced in the center of the intersection.
- The remaining storm sewer in the center median will be installed near 59th Avenue.

Construction activity for the following week:

- The inside medians will be graded and paved with concrete.
- Landscaping and irrigation work will occur in the center median area.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.



Keep children away from the construction. Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, equandt@srfconsulting.com

Jeff Kurth, 612-518-2145, jkurth@srfconsulting.com

Mike Albers, 763-569-3326, publicworks@ci.brooklyn-center.mn.us

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59th Ave N and 65th Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59th Ave N and 65th Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60th Ave N.