



## August 18<sup>th</sup>, 2022: Construction Update No. 45 Brooklyn Boulevard Reconstruction Project Phase 2

The Brooklyn Boulevard Reconstruction Phase 2 Project continues work for the 2022 construction season. The contractor, Park Construction, will complete the reconstruction of the west side of Brooklyn Blvd, including the center medians and realignment of Admiral Ln at Brooklyn Blvd. Last week, the contractor switched traffic to the outside lanes of Brooklyn Blvd and began work on the center median area.



Construction activity for this week:

- Installation of remaining curb and gutter for the inside median will take place.
- Grading of the center median will occur.

Construction activity for the following week:

- The inside medians will be paved with concrete.
- Landscaping and irrigation work will occur in the center median area.

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60<sup>th</sup> Ave N.



**Keep children away from the construction.** Construction activity and machinery can often attract the attention of curious children. Your assistance in directing your children away from construction areas is appreciated. Construction vehicles can move quickly and suddenly. Please stay clear of machinery and construction stockpiles and trenches.

Safety is always our highest concern during the construction of these types of projects. Please slow down through the construction zone for the safety of others, and the workers on site, as well as your own safety. Thank you for your consideration and patience.

The City has hired SRF Consulting to help oversee the construction work. For any questions or concerns you may contact the following SRF Consulting or City of Brooklyn Center Engineering Staff:

Emily Quandt, 763-251-4046, [equandt@srfconsulting.com](mailto:equandt@srfconsulting.com)

Jeff Kurth, 612-518-2145, [jkurth@srfconsulting.com](mailto:jkurth@srfconsulting.com)

Mike Albers, 763-569-3326, [publicworks@ci.brooklyn-center.mn.us](mailto:publicworks@ci.brooklyn-center.mn.us)

Stage 1 – 2021 Season: Reconstruction eastside of Brooklyn Blvd 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N.

Stage 2 – 2022 Season: Reconstruct westside of Brooklyn Blvd between 59<sup>th</sup> Ave N and 65<sup>th</sup> Ave N. Realign Admiral Ln N at Brooklyn Blvd to align with 60<sup>th</sup> Ave N.